Fife Ethylene Plant - Enclosed Ground Flare Project (EGF) Community Update - May 2023

Key Benefits: Reduces use of elevated flare by at least 98% ✓ Quieter than a petrol lawnmower ✓ No vibration ✓ Largely invisible on clear day or night ✓ Completely smokeless ✓ Hidden flame ✓ 1/3 height of elevated flare ✓

Progress Update

- EGF start-up fore-casting 2Q23 with project mechanical completion forecasting June '23.
- All hydro-tests complete. Final hand-over underway for all piping systems.
- Roof panel installation progressing well with 3 bays outstanding to allow access for remaining work activities.
- Heat resistant stone infill loading to central EGF area in progress.

Stakeholder Communications

- Continued promotion via UK digital channels
- Exxonmobil.co.uk/egf



Project Milestones	May-21 Engineerin g design ongoing		Jul-21 Site Groundwork commences		Sep- 21	Nov -21		Jan-22 EGF parts delivered to site		Mar- 22	Ma -2		Jul-22 EGF Chamber assembly preparation		Sep-22 First EGF ring lift complete		Nov-22 Ring installation continues		Jan- 23	Mar-23		May-23		30-Jun-23 Permitted date for EGF to be operational
	>0	0	<u></u>	0	0	0 0	0	0	0	0	0		0	0	0	0	0	0	0 0	0	0	0	0	0 >
*indicative only and subject t	to poten	Jun- 21 tial ch	ange	Aug- 21		Oct- 21	Dec-21 EGF parts delivered to site		Feb-22 EGF parts delivered to site		Apr- 22	Jun-22 EGF Chambe assembly preparation	r	Aug-22 First EGF ring assembly complete		Oct-22 EGF getting taller!		Dec-22 Chamber build complete	Feb- 23		Apr-23		Jun-23 EGF start- up expected	

EXonMobil